



Model: Hummingbird

For:

Location:

'HOUSE' SPECIFIC COSTS

Design

- Hummingbird, 1917 sq.ft. 8' – 14' ceilings
-

Foundation 65k

- Slab-on-grade styrofoam tray insulated foundation, Passive approved
-

Weathertight Shell Package - \$284,795

- PassiveHouse shell materials (\$198,530) & Installation (\$86,265)
 - 50k Window/door Budget Included
-

Roof Cover - \$37,207

- Steel Roofing, Ideal Junior HF
-

Fascia / Soffit – \$7,207

- Aluminum fascia & soffit
-

Exterior Siding & Trim – \$35,640

- Exterior siding, goodstyle
-

Insulation - \$30,911

- PassiveHouse Exterior Walls (R-75) Roof (R110)
-



Plumbing – 17.5k

- ABS, Pex pipe & fittings to all fixtures
- 2 exterior hose taps
- Rough & finish plumbing

Electrical – 22.5k

- 200 amp service
- All wiring to plugs, switches & mechanicals
- 2 exterior plugs
- Telephone & cable wiring

HVAC – 35k

- Heating, air conditioning, ERV

Drywall – 22.5k

- Drywall for all walls / ceilings

TOTAL PassiveHouse to drywall - \$558,260 + hst



INTERIOR FINISHINGS, example– \$95,850 (\$50 ft.²)

- Paint for walls & ceilings
- Cleaned & sealed concrete floor
- Kitchen & Vanities budget
- Carpentry - interior doors, window / door trim, baseboards
- Plumbing / electrical fixtures
- Tiles @ washrooms

NOTES:

- Building Permits are not included
- Site work is not included (excavation, backfill, landscaping, etc...)
- Project Management is not included

